Manitoba

Industry, Economic Development and Mines Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – July 31/06)

DRILLING ACTIVITY	to July 31/06	To Aug. 2/05	2005 Total
Drilling Licences Issued	234	147	384
Licences Cancelled	4	0	0
Vertical Wells Drilled	220	85	267
Horizontal Wells Drilled	33	1	18
Wells Drilled - Total	253	86	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	279 545	92 264	303 363
Wells Re-entered	1	0	0
Wells Being Drilled	4	3	1
No. of Active Rigs	10	4	7
Wells Licenced but Not Spudded	83	69	108
Wells Completed as Potential Oil Wells	242	83	274
Wells Abandoned Dry	8	3	11
Wells Drilled but Not Completed	4	0	0
Other Completions	0	0	0
New Wells on Production	136	39	215

GEOPHYSICAL ACTIVITY			
Geophysical Programs Licenced	0	7	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	460	2 169
Kilometers Run	420	315	1 568

OIL PRICES (Average)	2006 $/m3 ($/bbl)	2005 $/m3 ($/bbl)
Month of May	463.86 (73.71)	338.90 (53.85)
Month of June	461.05 (73.27)	413.68 (65.74)

OIL PRODUCTION (M3)	2005	2004
Month of December	92 714.0	58 957.7
Cumulative Thru December 31	805 899.7	637 512.3

Manitoba

2007-03145/

Industry, Economic Development and Mines Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

WEEKLY WELL ACTIVITY REPORT

31 July 2006

Lic. No. 647

Enerplus Daly 14-21-9-28 (WPM)
UWI: 100.14-21-009-28W1.00

Status: Abandoned Producer (ABD P)
Status Date: 29-Jul-2006

Lic. No. 1822

Virden Roselea Unit No. 2 5-31-10-25 (WPM)
UWI: 100.05-31-010-25W1.00

Status: Abandoned Producer (ABD P)
Status Date: 29-Jul-2006

Lic. No. 1906

Routledge Unit No. 2 9-17-9-25 (WPM)
UWI: 100.09-17-009-25W1.00

Status: Abandoned Producer (ABD P)
Status Date: 29-Jul-2006

Lic. No. 5813

Tundra Sinclair Prov. 9-2-8-29 (WPM)
UWI: 100.09-02-008-29W1.00

Revision to Report of: 13-Feb-2006
Contractor: Trinidad Drilling Ltd. – **Rig #14**

Status: Moving In Rotary Tools (MIRT)
Status Date: 31-Jul-2006

Lic. No. 5814

Tundra Sinclair Prov. 10-2-8-29 (WPM)
UWI: 100.10-02-008-29W1.00

Revision to Report of: 13-Feb-2006
Contractor: Trinidad Drilling Ltd. – **Rig #14**

Spud Date: 28-Jul-2006
K.B. Elevation: 509.23 m
Surface Casing: 177.8 mm @ 137.00 m with 8.2 t
Finished Drilling: 30-Jul-2006
Total Depth: 985 m
Production Casing: 114.3 mm @ 985.00 m with 6.2 t
Rig Released: 30-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 30-Jul-2006

Lic. No. 5849

South Pierson Unit No. 1 A1-9-2-29 (WPM)
UWI: 102.01-09-002-29W1.00

Revision to Report of: 08-May-2006
Contractor: Akita Drilling Ltd. – Rig. #12

Spud Date: 24-Jul-2006
K.B. Elevation: 473.34 m
Surface Casing: 177.8 mm @ 136.00 m with 7.0 t
Finished Drilling: 26-Jul-2006
Total Depth: 1 033 m
Production Casing: 114.3 mm @ 1033.00 m with 19.0 t
Rig Released: 28-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Jul-2006

Lic. No. 5880

CNRL Pierson 5-10-2-29 (WPM)
UWI: 100.05-10-002-29W1.00

Revision to Report of: 29-May-2006
Contractor: Akita Drilling Ltd. – Rig. #12

Spud Date: 28-Jul-2006
K.B. Elevation: 473.43 m
Surface Casing: 177.8 mm @ 137.50 m with 7.0 t
Finished Drilling: 30-Jul-2006
Total Depth: 1 031 m
Status: Preparing to Run Casing (PREP CSG)
Status Date: 31-Jul-2006

Lic. No. 5881

CNRL Pierson 3-15-2-29 (WPM)
UWI: 100.03-15-002-29W1.00

Status: Completing (COMP)
Status Date: 25-Jul-2006

Lic. No. 5889

South Pierson Unit No. 1 4C-17-2-29 (WPM)
UWI: 1C0.04-17-002-29W1.00

Revision to Report of: 29-May-2006
Contractor: Tempco Drilling Company Inc. – Rig. #3

Spud Date: 30-Jul-2006
K.B. Elevation: 479.81 m
Surface Casing: 177.8 mm @ 137.00 m with 7.0 t
Status: Drilling Ahead (DR)
Status Date: 31-Jul-2006

Lic. No. 5890

South Pierson Unit No. 1 4D-17-2-29 (WPM)
UWI: 1D0.04-17-002-29W1.00

Revision to Report of: 29-May-2006
Contractor: Tempco Drilling Company Inc. – Rig. #3

Spud Date: 27-Jul-2006
K.B. Elevation: 479.14 m
Surface Casing: 177.8 mm @ 142.00 m with 7.0 t
Finished Drilling: 29-Jul-2006
Total Depth: 1 036 m
Production Casing: 114.3 mm @ 1036.00 m with 19.0 t
Rig Released: 30-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 30-Jul-2006

Lic. No. 5907

Tundra South Kirkella 12-5-11-29 (WPM)
UWI: 100.12-05-011-29W1.00

Revision to Report of: 12-Jun-2006
Contractor: **Big Sky Drilling Inc. – Rig #91**

Spud Date: 24-Jul-2006
K.B. Elevation: 544.69 m
Surface Casing: 177.8 mm @ 139.75 m with 8.5 t
Finished Drilling: 27-Jul-2006
Total Depth: 899 m
Rig Released: 28-Jul-2006
Status: Abandoned Dry (ABD D)
Status Date: 28-Jul-2006

Lic. No. 5916

Tundra South Kirkella 3-1-11-29 (WPM)
UWI: 100.03-01-011-29W1.00

Revision to Report of: 12-Jun-2006
Contractor: **Big Sky Drilling Inc. – Rig #91**

Spud Date: 29-Jul-2006
K.B. Elevation: 527.62 m
Surface Casing: 177.8 mm @ 139.75 m with 8.2 t
Status: Coring (COR)
Status Date: 28-Jul-2006

Lic. No. 5923

South Pierson Unit No. 1 2D-17-2-29 (WPM)
UWI: 1D0.02-17-002-29W1.00

Revision to Report of: 19-Jun-2006
Contractor: Tempco Drilling Company Inc. – Rig. #3

Spud Date: 24-Jul-2006
K.B. Elevation: 480.33 m
Surface Casing: 177.8 mm @ 138.00 m with 7.0 t
Finished Drilling: 26-Jul-2006
Total Depth: 1 037 m
Production Casing: 114.3 mm @ 1037.00 m with 19.0 t
Rig Released: 30-Jul-2006
Status: Completing (COMP)
Status Date: 30-Jul-2006

Lic. No. 5938

Connaught South Tilston 4-17-4-29 (WPM)
UWI: 100.04-17-004-29W1.00

Production Casing: Run
Rig Released: 24-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 24-Jul-2006

Lic. No. 5939

Tundra Sinclair 3-7-8-28 (WPM)
UWI: 100.03-07-008-28W1.00

Finished Drilling: 25-Jul-2006
Total Depth: 975 m
Production Casing: Run
Rig Released: 27-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 27-Jul-2006

Lic. No. 5941

Tundra Sinclair 4-8-8-28 (WPM)
UWI: 100.04-08-008-28W1.00

Status: Completing (COMP)
Status Date: 30-Jul-2006

Lic. No. 5944

Lodgepole Pierson HZNTL A4-8-3-28 (WPM)
UWI: 102.04-08-003-28W1.00

Intermediate Casing: 177.8 mm @ 1100.00 m with 15.8 t
Finished Drilling: 30-Jul-2006
Total Depth: 1 705 m
Status: Waiting On Orders (WOO)
Status Date: 31-Jul-2006

Lic. No. 5947

Tundra Sinclair 15-7-8-28 WPM
UWI: 100.15-07-008-28W1.00

Revision to Report of: 24-Jul-2006
Status Date: **24**-Jul-2006

Lic. No. 5948

Tundra Sinclair 11-1-8-29 (WPM)
UWI: 100.11-01-008-29W1.00

Revision to Report of: 10-Jul-2006
Contractor: Trinidad Drilling Ltd. – **Rig #14**

Spud Date: 26-Jul-2006
K.B. Elevation: 501.51 m
Surface Casing: 177.8 mm @ 139.00 m with 8.2 t
Finished Drilling: 27-Jul-2006
Total Depth: 973 m
Production Casing: 114.3 mm @ 972.50 m with 6.2 t
Rig Released: 28-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Jul-2006

Lic. No. 5949

Tundra Sinclair 4-8-8-29 (WPM)
UWI: 100.04-08-008-29W1.00

Status: Completing (COMP)
Status Date: 30-Jul-2006

Lic. No. 5955

Tundra Goodlands HZNTL 6-27-2-24 (WPM)
UWI: 102.06-27-002-24W1.00 – Leg #1
UWI: 100.05-27-002-24W1.02 – Leg #2

Status: Completing (COMP)
Status Date: 25-Jul-2006

Lic. No. 5956

Aspen Daly Prov. 16-10-9-28 (WPM)
UWI: 102.16-10-009-28W1.00

Spud Date: 24-Jul-2006
K.B. Elevation: 486.31 m
Surface Casing: 219.1 mm @ 201.00 m with 21.0 t
Status: Drilling Ahead (DR)
Status Date: 31-Jul-2006

Lic. No. 5960

Rideau Sinclair **Prov.** 10-14-8-29 (WPM)
UWI: 100.10-14-008-29W1.00

Revision to Report of: 17-Jul-2006
Mineral Rights: Crown

Revision to Report of: 17-Jul-2006 and 24-Jul-2006
Please note revised well name

Lic. No. 5971

Tundra Sinclair 14-1-8-29 (WPM)
UWI: 100.14-01-008-29W1.00

Revision to Report of: 17-Jul-2006
Contractor: Trinidad Drilling Ltd. – **Rig #14**

Spud Date: 24-Jul-2006
K.B. Elevation: 503.41 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Finished Drilling: 26-Jul-2006
Total Depth: 968 m
Production Casing: 114.3 mm @ 968.00 m with 6.2 t
Rig Released: 26-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 26-Jul-2006

Lic. No. 5973

Tundra Goodlands HZNTL 15-27-2-24 (WPM)
UWI: 102.15-27-002-24W1.00

Intermediate Casing: 177.8 mm @ 964.00 m with 11.7 t
Finished Drilling: 26-Jul-2006
Total Depth: 1 594 m
Rig Released: 27-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 27-Jul-2006

Lic. No. 5980

Tundra Whitewater 15-32-2-21 (WPM)
UWI: 100.15-32-002-21W1.00

Spud Date: 28-Jul-2006
K.B. Elevation: 546.97 m
Surface Casing: 219.1 mm @ 139.00 m with 12.0 t
Finished Drilling: 30-Jul-2006
Total Depth: 900 m
Status: Drill Stem Test (DST)
Status Date: 31-Jul-2006

Lic. No. 5981

Aspen Daly Prov. HZNTL RE3-12-9-28 (WPM)
UWI: 102.03-12-009-28W1.02

Addendum to Report of: 17-Jul-2006
K.B. Elevation: 491.80 m

Status: Completing (COMP)
Status Date: 27-Jul-2006

Lic. No. 5985

Tundra Sinclair 13-9-8-28 (WPM)
UWI: 100.13-09-008-29W1.00

Revision to Report of: 24-Jul-2006
Contractor: **Big Sky Drilling Inc. – Rig #5**

Spud Date: 27-Jul-2006
K.B. Elevation: 501.84 m
Surface Casing: 177.8 mm @ 140.50 m with 9.0 t
Finished Drilling: 30-Jul-2006
Total Depth: 948 m
Production Casing: 114.3 mm @ 947.50 m with 6.8 t
Rig Released: 30-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 30-Jul-2006

Lic. No. 5986

Tundra Sinclair 14-9-8-28 (WPM)
UWI: 100.14-09-008-28W1.00

Revision to Report of: 24-Jul-2006
Contractor: **Big Sky Drilling Inc. – Rig #5**

Status: Moving In Rotary Tools (MIRT)
Status Date: 31-Jul-2006

Lic. No. 5988

Rideau Sinclair 2-3-9-29 (WPM)
UWI: 100.02-03-009-29W1.00

Surface Casing: 219.1 mm @ 126.00 m with 10.0 t
Finished Drilling: 27-Jul-2006
Total Depth: 974 m
Production Casing: Run
Rig Released: 28-Jul-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 28-Jul-2006

Lic. No. 5989

Rideau Sinclair 3-3-9-29 (WPM)
UWI: 100.03-03-009-29W1.00

Spud Date: 29-Jul-2006
K.B. Elevation: 531.80 m
Surface Casing: 219.1 mm @ 135.00 m with 10.0 t
Status: Drilling Ahead (DR)
Status Date: 31-Jul-2006

Lic. No. 5991

Wilderness South Kirkella 6-26-11-29 (WPM)
UWI: 100.06-26-011-29W1.00

Spud Date: 25-Jul-2006
K.B. Elevation: 527.64 m
Surface Casing: 177.8 mm @ 119.00 m with 7.0 t
Finished Drilling: 28-Jul-2006
Total Depth: 900 m
Status: Waiting On Orders (WOO)
Status Date: 31-Jul-2006

Lic. No. 5992

Wilderness Kirkella DIR 5-12-12-29 (WPM)
UWI: 100.05-12-012-29W1.00

License Issued: 28-Jul-2006
Licensee: Wilderness Energy Corp.
Mineral Rights: Freehold
Contractor: Big Sky Drilling Inc. – Rig. #76
Municipality: Wallace
Co-ords: 594.26 m (N) of (S) boundary of Sec. 12
165.22 m (E) of (W) boundary of Sec. 12
Grd. Elevation: 511.96 m
Proj. TD: 860 m (Devonian)
Field: Kirkella
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 28-Jul-2006

Lic. No. 5993

Tundra Goodlands 1-13-2-24 (WPM)
UWI: 100.01-13-002-24W1.00

License Issued: 28-Jul-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Brenda
Co-ords: 269.99 m (N) of (S) boundary of Sec. 13
62.19 m (W) of (E) boundary of Sec. 13
Grd. Elevation: 512.34 m
Proj. TD: 969 m (Mississippian)
Area: Goodlands
Classification: Exploratory (New Field Wildcat)
Status: Location (LOC)
Status Date: 28-Jul-2006

Lic. No. 5994

Rideau Sinclair 1-23-8-29 (WPM)
UWI: 100.01-23-008-29W1.00

License Issued: 28-Jul-2006
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Freehold
Contractor: Ammonite Drilling Ltd. – Rig. #1
Municipality: Pipestone
Co-ords: 191.22 m (N) of (S) boundary of Sec. 23
195.80 m (W) of (E) boundary of Sec. 23
Grd. Elevation: 509.35 m
Proj. TD: 970 m (Devonian)
Field: Sinclair
Classification: Development (Confidential)
Status: Location (LOC)
Status Date: 28-Jul-2006

Lic. No. 5995

Rideau Sinclair 2-23-8-29 (WPM)
UWI: 100.02-23-008-29W1.00

License Issued: 28-Jul-2006
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Freehold
Contractor: Ammonite Drilling Ltd. – Rig. #1
Municipality: Pipestone
Co-ords: 161.30 m (N) of (S) boundary of Sec. 23
637.20 m (W) of (E) boundary of Sec. 23
Grd. Elevation: 505.60 m
Proj. TD: 965 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 28-Jul-2006

Lic. No. 5996

Rideau Sinclair 9-23-8-29 (WPM)
UWI: 100.09-23-008-29W1.00

License Issued: 28-Jul-2006
Licensee: Rideau Petroleums Ltd.
Mineral Rights: Freehold
Contractor: Ammonite Drilling Ltd. – Rig. #1
Municipality: Pipestone
Co-ords: 594.36 m (S) of (N) boundary of Sec. 23
268.19 m (W) of (E) boundary of Sec. 23
Grd. Elevation: 514.62 m
Proj. TD: 975 m (Devonian)
Field: Sinclair
Classification: Exploratory (Outpost)
Status: Location (LOC)
Status Date: 28-Jul-2006

Lic. No. 5997

Tundra Sinclair 15-19-7-28 (WPM)
UWI: 100.15-19-007-28W1.00

License Issued: 28-Jul-2006
Licensee: Tundra Oil & Gas Limited
Mineral Rights: Freehold
Contractor: Trinidad Drilling Ltd. – Rig. #5
Municipality: Pipestone
Co-ords: 262.96 m (S) of (N) boundary of Sec. 19
626.10 m (W) of (E) boundary of Sec. 19
Grd. Elevation: 495.18 m
Proj. TD: 982 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 28-Jul-2006

WELL NAME CHANGES

Lic. No. 833	From:	Norcoul Virden 2-15-10-29 (WPM)
	To:	Ka-Bert Virden 2-15-10-29 (WPM)
Lic. No. 950	From:	Norcoul Virden SWD 7-15-10-29 (WPM)
	To:	Ka-Bert Virden SWD 7-15-10-29 (WPM)
Lic. No. 1494	From:	Norcoul Virden 10-15-10-29 (WPM)
	To:	Ka-Bert Virden 10-15-10-29 (WPM)